



## The Hub Herald

No.28. 25/10/16

Another busy week on site last week saw us complete 2 more concrete pours and the sports court almost completed on the eastern side, more slab prep and reinforcing laid on the western side and more roofing membrane installed on both sides. Inside, the prayer room lobby progressed, the stopping of the feature wall was almost completed and the ceiling panels in the old library area were started. Over the weekend we also completed the demolition inside the café kitchen. The eastern side has certainly changed with the concrete and sports court progressing as they have, I'm sure the students will be looking forward to using the area soon.

This week we will be continuing with the exterior paving prep on the western and southern sides, continue the exterior cladding on the walls, complete the prayer room construction, install the ceiling panels in the old library area, start the painting of the plaster board inside, start the carpet tiles in the old library area, continue the membrane on the eastern walkway, pour some of the western paving concrete, complete the sports court, complete the strip drainage on the western side and install more reinforcing and boxing on the western side.

Next week, we will install the feature panels by the cafe, complete the painting in the library area, complete the carpet tiles in the library area, continue the cladding, continue the walkway membrane and continue pouring concrete to the outside areas.

The short week and predicted rain means we will only get one concrete pour in this week, we will continue to prep up all the areas however which may mean that some of the exits will need to be swapped around this week. We will have signage on the doors and there will still be plenty of exits and entry points. I Thank you in advance for your patience with this.

As always please feel free to comment on any actions you feel may compromise safety or security on site in any way via the Wintec Project Manager, Miko Brouwer ([Miko.brouwer@wintec.ac.nz](mailto:Miko.brouwer@wintec.ac.nz) or 0210526983).



Lance Strawbridge (Hawkins Construction Project Manager)

“Safety is no accident”



The prayer room lobbies are being stopped and the old café door has gone.



The second concrete pour underway, we were very lucky with the weather that day because it rained just after the concrete had set enough to handle it!



The western entry construction well underway.



The sports court is looking great!